



PURCHASE ORDER

Tabaco City
LGU

Supplier	B & C ELECTROMECH	P.O No.:	21-04-0242
Address	TABACO CITY	Date:	APR 15 2021
		Mode of Procurement:	SMALL VALUE
		PR No./s	21-03-0388

Gentlemen:
Please furnish this office the following articles subject to the terms and conditions contained herein:

Place of Delivery:	LGU-TABACO CITY - GENERAL SERVICES OFFICE	Delivery Term:	
Date of Delivery:		Payment Term:	3 weeks

Item No.	Qty	Unit	DESCRIPTION	Unit Cost	Amount (Php)
Labor & Materials Electrical, Mechanical and Hydraulic Repair & Maintenance of Lonking Wheel Loader (Payloader) of CENRO					
			Payloader (Lonking Wheel Loader)		-
			Model: CDM833		-
			Acquisition Year: 2016		-
1	1	lot	JO-Labor/Materials	457,500.00	457,500.00
			1. Dismantle of loader rear engine cover, housing, radiator and condenser mounting brackets		-
			2. Removal of radiator hose, lifting and pull-out of radiator and soak with cleaning agent (bath)		-
			3. Removal of old, used fan belts and installation of new sets (cooling fan belts, alternator and aircon)		-
			4. Cleaning of Aircon condenser fins and blasting of high pressure air to both radiators dirty fins		-
			5. Carbonized exhaust manifold and turbo pipings, intake manifolds and intake filter elements		-
			6. Pull-out rear battery lugs, battery terminals and install new sets (2 sets, negative and positive)		-
			7. Open up and dismantle of front console and install new set 24V electronic flasher relay (signal light)		-
			8. Reconnect and repair fuel gauge loose wires located below operators cab		-
			9. Add tow pail 36 liters hydraulic oil at hydraulic tank, and clean out tank feed back filters		-
			10. Dismantle of all 2 ply assorted hydraulic hose and install 4 ply high pressure steel belted hose with fittings		-
			11. Unbolt four sets of wheels and dismantle corroded caliper housing and four sets brake linings		-
			12. Clean out and sanded caliper housing, inner pistons, sleeves and remove corroded pistons by press		-
			13. Install new sets of caliper pistons (16 pcs) and Caliper kits, rings, bleeders and rubber grommet		-
			14. Install new sets of heavy duty vacuum brake masters (front and rear wheels) and it's brackets		-
			15. Install new sets of brake fittings, connectors, tees, steel tubings (flared) and brake fluid reservoir		-
			16. Reinstall brake caliper housing set, oad brake fluids, vacuum rubberized tubings and bleed fluids		-
			17. Reinstall four sets of wheels and run test brakes and hydraulic functions to standards		-
			nothing follows		-
TOTAL					457,500.00

REPUBLIC OF THE PHILIPPINES
OFFICE OF THE CITY AUDITOR
CITY OF TABACO

DATE RECEIVED: 5/18/21
RECEIVED BY: [Signature]
TIME RECEIVED: 4:07

Four Hundred Fifty-Seven Thousand Five Hundred Pesos

In case of failure to make the full delivery within the time specified above, a penalty of one-tenth (1/10) of one percent for every day of delay shall be imposed

CONFORME: *[Signature]* Very Truly yours,
CIELO KRISSEL LAGMAN-LUISTRO
City Mayor

(In case of Negotiated Purchase pursuant to section 369 (a) of RA 7160, this portion must be accomplished.)

Approved per Sangguniang Resolution No.: _____ Date: _____

Certified Correct: _____ Secretary to the Sanggunian